AM NO. 10-222 (C.8)

MEMO TO: City Council

FROM: John Marchione, Mayor

DATE: November 1, 2010

SUBJECT: ACCEPTANCE OF CONSTRUCTION, DOWNTOWN REDMOND

CROSSWALK UPGRADE, PROJECT NO. 101440

I. RECOMMENDED ACTION:

Approve the final contract amount with Apply-A-Line, Inc. of Pacific, Washington, for the amount bid of \$109,999 plus change orders and bid item quantity decreases, which resulted in a final contract amount of \$90,269.20, and accept construction of the Downtown Redmond Crosswalk Upgrade, Project No. 101440.

II. DEPARTMENT CONTACT PERSONS:

Bill Campbell, Director of Public Works	425-556-2733
Ron Grant, Assistant Public Works Director/City Engineer	425-556-2742
John Mork, Project Manager	425-556-2713

III. DESCRIPTION:

The Downtown Redmond Crosswalk Upgrade project improved pedestrian safety by upgrading crosswalks at 19 signalized intersections in Downtown Redmond to a safer piano-style (ladder bar) crosswalk design. The attached vicinity map shows street locations of the crosswalks that were upgraded.

The City Council at its regular meeting on July 6, 2010, awarded the construction contract to Apply-A-Line, Inc. of Pacific, Washington. Work began July 19, 2010, and was completed September 30, 2010. This project was 100% funded by the 2009 Highway Safety Improvement Grant Program (HSIP).

There were no contractor claims filed against the City, and no liquidated damages were assessed against the contractor. All contract work was completed in accordance with the plans and specifications approved by the City Engineer. The recommended action approves the final amount and constitutes final acceptance of the work under the contract.

City Council November 1, 2010 Acceptance of Construction Downtown Redmond Crosswalk Upgrade Project No. 101440 Page 2

IV. IMPACT:

A. <u>Service/Delivery:</u> This project improved pedestrian safety by upgrading crosswalks at 19 signalized intersections in downtown Redmond.

B. <u>Fiscal:</u>

Construction Contract (Apply-A-Line, Inc.)	\$ 90,269
Design (City Staff)	21,000
City Administration (Construction)	17,731
Total Construction	\$129,000

Funding:

Washington State Dept. of Transportation (WSDOT) Grant \$129,000

V. ALTERNATIVES:

None.

VI. TIME CONSTRAINTS:

Following project acceptance, in accordance with RCW 60.28, the contract retainage will be released upon receipt of clearances from the Washington State Department of Revenue and Labor and Industries and a mandatory 45-day waiting period for filing of claims and liens.

VII. LIST OF ATTACHMENTS:

A. Vicinity Map

Jon C. Spangler for		10/21/2010
William J. Campbell, Director of F	Public Works	Date
Approved for Council Agenda	/s/	10/25/2010
	John Marchione, Mayor	Date

